

APPLICATION No.: 13084

TAP CLEARED

LOCATION: 39-41 Valentine

OWNER: Normon Pereira

MEASURES: 5/8"

W from	Brook Ave.	470.5 ft.
S from N line	Valentine	9.0 ft.
W from E line	house	13.4 ft.

12-27-2000 Renewed from main to property line. Stock: 31 ft. - 3/4"
Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,
1 - 5/8" x 3/4" lead to cop. adapt.XXS, 1 - 5/8" x 3/4" Fig. 413.

1" Copper Service 06/12/2019

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) 23.5

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 32

Curb stop replaced: Yes size 1"

Corporation replaced: No

Ball valve replaced: no

DATE

BEF.

AFT.

REMARKS

12-27-2000 Tap reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3-21-62		5/8	Hersey F.	1750043					

CHARGE OUTS

