

13091

✓

W from	Vernon	30.3 ft,
S from N	Wood	7.6 ft.
E from W	house	2.6 ft.

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

10/18/75

4 ft. of 3/4" copper tubing 1 3/4" copper stop
2 lb. wiping solder

1 ft. - 3/4" Copper tubing 1 wipe joint
3/4" x 3/4" Fig. 413

8/7/78: Renewed 1 ft. outside of curb stop to prop. line.
11 ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to cop.
adapt. XXS; Caldwell stop box;

1-30-98 M. Pavao renewed service from main to property line.
3/4" Copper tubing, 1-3/4" Curb Stop, 1-Stop Box, 1-5/8"x3/4" lead
to cop adapt. Information rec'd from Tibbets Eng.

6/15/06 Renewed from property line to inside cellar.
(10 ft. ins prop line) Stock: 10 ft 3/4" copper;
3/4" x 3/4" cop-cop cplg., comp.

[illegible]

CHARGE OUTS

[illegible]