

APPLICATION No.: 13110

TAP CLEARED

LOCATION: 454 Sawyer

OWNER: Teofil Asek

MEASURES: 5/8" 3/4"

W from

N from S line

E from W line

Copper

Reynolds

Sawyer

House

01-13-1910

116.0 ft.

8.7 ft.

11.3 ft.

DATE _____

BEF.

AFT.

REMARKS

12-1-99 Tap reamed

10/31/12

2012-4308236

JAN 27 1983 --Renewed from 6" outside curbstop to 3.5 ft.
inside stop. 4.0 ft.-3/4" copper; 3/4" curb stop; stop
box; 2- 5/8" x 3/4" lead-cop. adapt. XS;

12-1-99 Renewed from main to a point 4 ft. inside curb
stop. Stock: 16 ft. - 3/4" Copper tubing, 1 - 3/4" Curb
stop, 1 - Caldwell Stop Box(same), 1 - 5/8" x 3/4" lead
to cop. adapt.XS, 1 - 5/8" x 3/4" Fig. 413.

7-26-2000 Dug by Tilcon and found already copper from main to property line. Stock: 18 ft. 3/4" Copper tubing, 1 - 3/4" Curb Stop 1 - 5/8" x 3/4" lead to cop adapt. XS, 1 - 3/4" x 3/4" Fig. 413. Tilcon to maintain cut.

June 2003 Renewed from new 8" main to a point 2 ft.
Stock: 2 ft. 3/4" copper tubing; 3/4" x 3/4" cop=cop
cplg., comp.; 3/4" corp tap

11/8/12 - City crew renewed from curb stop to meter

18 ft - 3/4" copper tubing

Foreman:: Frank Bento

[illegible]