

APPLICATION No.: 13131

TAP CLEARED

2537

LOCATION: Smith Cor. 414 Park

DATE

BEF.

AFT.

REMARKS

OWNER:

8/12/80

Reamed

MEASURES:

5/8"

E from

Park

19.5 ft.

S from N line

Smith

7.0 ft.

E from W line

House

3.6 ft.

8/12/80: Renewed from main to a point 1.8 ft. from main.

1.8 ft. - 3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4"

lead-cop. adapt. XS

Dec. 3, 1980: Renewed from 6" outside curb stop to the property line.

4.5 ft. - 3/4" copper

1 - 3/4" curb stop 1 - Stop box

2 - 5/8" x 3/4" lead-cop. adapt. XS

July 10, 1962 Renewed from meter to a point 7 ft. from meter.

7 ft. - 3/4" copper tubing Stock supplied &amp; installed by owners plumber.

5-28-99 Renewed from main to property line. Stock:

27 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,

1 - Caldwell Stop Box,

April 27, 2018 Replaced service from curb stop to meter. 15 ft. 3/4" copper tubing; CI curb stop box; 3/4" ball valve; 3/4" x 1/2" brass bushing; 2 - 3/4"

90\* copper elbow Manny W

[illegible]

## CHARGE OUTS

[illegible]