

APPLICATION No.: 13137

## TAP CLEARED

LOCATION: 202 Orchard St.OWNER: Joseph P. Ponte, Jr.MEASURES: 5/8" now 3/4" L lead Copper Mar. 4, 1910

N from Bedford St. 99.4 ft.

W from E line Orchard St. -7.0-ft. 5.0ft

S from Nline house -4.8-ft. 6.0ft

Dec. 6, 1976 Renewed from 6" outside curb stop to the property line.

7 ft. - 3/4" Copper tubing 3/4" Curb Stop  
Caldwell Stop Box 2 - 5/8" x 3/4" lead to cop.  
adaptor XS

---  
7-18-88 = REMOVED METER, FLUSHED SERVICE.  
PRESSURE VERY GOOD... J. REZENDES

Dec. 10, 1996: Biszko Cont. renewed from newly installed 8" ductile main to curb stop Stock supplied by Biszko Cont.  
20ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box  
1- 3/4" corporation tap Insp. A Molinari

-----  
4/4/12 - Owner exposed water service inside front lawn, Paul Monteiro found copper line inside at meter & at front lawn, apparently some time owner renewed water service from property line to meter.  
-----

[illegible]

## CHARGE OUTS

[illegible]