

APPLICATION No.: 13142

LOCATION: 341 Tinkham St

TAP CLEARED

OWNER: 31-313

DATE BEF. AFT. REMARKS

9/16/83 Ream

MEASURES: E X Church St 14.5 ft
S X N Line Tinkham St 9.0 ft
E X W Line House 12.2 ft

1" Copper Service 5/17/2018

Type CU, Diameter 1in, Water pressure N/A

Distance from main to curb stop (ft) 23.5

Distance from curb stop to meter (ft) 15

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 41.5

23.5 public, 18.0 private

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

[illegible]