

APPLICATION No.: 13143

TAP CLEARED ✓

LOCATION: 159 Myrtle S.W. Cor. Peckham

OWNER: Martin Simmons

MEASURES:

3/4"

S from

Peckham

16.6 ft.

E from W line

Myrtle

9.0 ft.

S from N line

House

10.0 ft.

July 21, 1971 Renewed from 6" outside curb stop to 4 ft.  
inside curb stop.

4 1/2 ft. - 3/4" Copper tubing 3/4" Curb stop  
2 wipe joints

- - -

April 8, 1996: Renewed from main to ins.cellar (12ft ins.prop line)  
Stock: 32ft 3/4" copper tubing 1-3/4" curb stop  
1- Caldwell stop box 1-3/4x3/4 Fig 413

8/1/06 - Caliacco Corp. renewed from main to a point 4 ft.  
-----

DATE

BEF.

AFT.

REMARKS

4/14/96

961504006

4/8/96: tap reamed

[illegible]

## CHARGE OUTS

[illegible]