

APPLICATION No.: 13151

TAP CLEARED

LOCATION: 88 Covell St

OWNER: ✓

31-313

MEASURES:

E X Acushnet Ave 234.3 ft

N X S line Covell St 9.5 ft

E X W line House 13.3 ft

1" Copper Service

5/6/2019 Lead service line replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 90

Distance main to curb stop (ft) 7

Distance curb stop to meter (ft) 20.7

Distance curb face to curb stop (ft) 2.0

Depth of service (ft) 3.4

Total length of new pipe installed (ft) 20.7

Curb stop replaced: no, size 3/4"

Corporation replaced: no, size 3/4"

Ball valve furnished: yes, size 1"

Remarks: 1-3/4" union installed 1 ft outside curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]