

APPLICATION No.: 13158

TAP CLEARED 8802-2103 ✓

LOCATION: 578 Union

OWNER: Albert E. Catterall

MEASURES: 5/8"

W from	Notch	78.5 ft.
N from S line	Union	8.8 ft.
E from W line	house	5.8 ft.

1/15/88: Renewed from 1 ft. outside curb stop to a point 4 ft.

Stock: 5ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 2-3/4x5/8 lead to cop adapt. xs.

6-18-98 Biszco Cont renewed service from the newly installed
10" ductile main to a point 2 ft from the main. Stock supplied
by Contractor: 2 - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt. Xs
1 - 3/4" Corporation tap. Cont to maintain cut.

2-19-99 M. Pavao Const. renewed from main to prop. line.

Stock: 18 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop

1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.

adapt. XS. M. Pavao Cont. to maintain cut.

[illegible]

CHARGE OUTS

[illegible]