

APPLICATION No.: 13166

TAP CLEARED 86-50-1006

LOCATION: 11 Maple View Terrace

OWNER: F.D. Fuller

MEASURES: 5/8"

W from

S from N line

W from E line

Tremont

Maple View Terrace

House

72.0 ft.

4.8 ft.

0.8 ft.

REMARKS

90/8-1613

March 5, 1982 Retapped new 6" main. Renewed from the main to a point 1 ft. from the main.

1 ft. - 3/4" Copper tubing 3/4" corporation

1 - 5/8" x 3/4" lead to copper adapt. XXS

12/9/86: Renewed from main to a point 8ft. Stock: 10ft. 3/4"
copper tubing 1-3/4x5/8 lead to cop adapt. xxs. 1-3/4x corp.
tap.
=====

4/30/90: Renewed from 1 ft. outside curb stop to a point 5 ft. Stock: 6ft. 3/4" copper tubing
1- 3/4" curb stop 1-Caldwell stop box 2-3/4x5/8 lead to cop adapt. xs.

8/3/92: Ch 90 project: Pavao Const.renewed from main to prop line
All stock & labor by Pavao Const. Stock: 22.5 ft 3/4" copper tubing
1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs

Insp J Rodrigues

[illegible]

CHARGE OUTS

[illegible]