

APPLICATION No.: 13170

## TAP CLEARED

LOCATION: 25 Mosher St

OWNER:

31-313

MEASURES: Feb. 21, 1910  
W X County St 237.0 ft  
S X N line Mosher St 8.4 ft  
E X W line House 9.2 ft

1" Copper Service

08/01/2019 Lead service replacement program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 24.3

Distance from curb stop to meter (ft) 16

Distance from curb faceto curb stop (ft) 2.0

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 40.3

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

Remarks: former corp abandoned where shown

DATE

BEF.

AFT.

REMARKS

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

## CHARGE OUTS

