APPLICATION No.: 13227				TAP CLEARED			
LOCATION:	78 Jour	rette St.		DATE	BEF.	AFT.	REMARKS V
OWNER:	Mary S.	Duke		7/12/0		,	Tap reamed
MEASURES: 5/8		H lead	Mar.25,1910			1	
E fr	om	Crapo St.	296.0 ft.		- 0:		
N fr	om S line	Jouvette St.	9.0 ft.				
E fr	om W line	house	1.3 ft.				
7/12/01 Renewed from main to property line. Stock: 18 3/4" copper tubing, 1 - 3/4" curb stop, 1 - Caldwell stop box, 1 - 5/8" x3/4" lead to cop adapt. XXS, 1 - 5/6" x 3/4" Fig. 413. 1" Copper Service 08/01/2019 - Lead Service Replacement Program Phase 1, Contractor P GIoioso & Son Type CU, Diameter lin, Water pressure 100 Distance from main to curb stop (ft) N/A Distance from curb stop to meter (ft) 19 Distance from curb face to curb stop (ft) 1.8 Depth of service (ft) 4 Total length of new pipe installed (ft) 10 Curb stop replaced: No, Corporation replaced: no Ball vavle replaced: Yes size 1"							
BRADBURY-WARING, INC.	BRADBURY-WARING, INC.						