

APPLICATION No.: 13232

TAP CLEARED

LOCATION: 207 Eugenia St

DATE

BEF.

AFT.

REMARKS

OWNER:

12/27/89 Ream

31-313

MEASURES: E X Ashley Blvd 151.8 ft
S X N line Eugenia St 8.8 ft
W X E line House 12.0 ft
1" Copper Service
04/05/2018 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 65
Distance from main to curb stop (ft) 22.0
Distance from curb stop to meter (ft) 12.5
Distance from curb face to curb stop (ft) 2.7
Depth of service (ft) 3.2
Total length of new pipe installed (ft) 37.5
Curb stop replaced: yes, size 1"
Corporation replaced: yes, size 1"
Ball valve furnished: yes, size 1"
Remarks: 22.0 ft corp at main to curb stop, 12.5
curb stop to house, 1.0 ft wall thickness to meter
3.0 ft whip

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

