

APPLICATION No.: 13239

TAP CLEARED

LOCATION: 175 MapleOWNER: George J. AlexanderMEASURES: 5/8"

W from	Ocean	75.0 ft.
S from N line	Maple	9.0 ft.
E from W line	House	2.4 ft.

Jan. 29, 1996 Curb Stop leak - Stop box embedded in large tree.
Relocated stop box.

Installed a 5/8" x 3/4" lead to cop adapt XS

1 ft. - 3/4" copper tubing

1 - 3/4" curb stop (buried)

10 ft. - 3/4" copper tubing (around tree)

1 - 3/4" curb stop 1 Stop box, compl.

1 ft. - 3/4" copper tubing

1 - 5/8" x 3/4" lead to copper adapt XS

Location og new curb stop:

S x N line Maple St. 4.0 ft.

E x E line house .03 ft.

11/12/97: renewed from main to a point 3 ft. Stock: 3 ft. 3/4"
copper tubing, 1- 5/8x3/4 lead to cop. adapt.xs, 1- 5/8 x3/4 fig
413. =====

12/14/05 South Shore Utility renewed service from the main to property line.

DATE

BEF.

AFT.

REMARKS

11/12/97

tap reamed

1/29/97

9605-00208

[illegible]