

APPLICATION No.: 13246

TAP CLEARED

LOCATION: 316 Davis St

DATE

BEF.

AFT.

REMARKS

OWNER: _____

2/11/86 Ream

31-313

MEASURES:

E X Brook St 110.7 ft

N X S line Davis St 8.7 ft

E X W line House 13.8 ft

1" Copper Service

06/06/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 55

Distance from main to curb stop (ft) 10.0

Distance from curb stop to meter (ft) 15.0

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.4

Total length of new pipe installed (ft) 28.0

Public 10.0 ft private 18.0 ft

Curb stop replaced yes size 1"

Corporation replaced yes size 1"

Ball Valve Furnished yes size 1"

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

ties.

