

APPLICATION No.: 13260

TAP CLEARED

LOCATION: 103 David St.OWNER: Carlos L. Rodriques

DATE

BEF.

AFT.

REMARKS

9-19-01

7:45 A

2001-370 - 9433

MEASURES: 5/8"

H lead

Apr. 11, 1910

10-2-01 Tap reamed

W from

Roosevelt St. 60.6 ft.

S from N line

David St. 8.0 ft.

E from W line house 12.0 ft.

Feb. 11, 1965 Service renewed from 6" outside curb stop to

3 ft. inside curb stop

3 1/2 ft. 3/4" copper tubing

1 3/4" cop. to cop. stop. fig 415

1 Caldwell stop box complete -long

2 lbs. wiping solder

125 compressor: 1/2 hr

1 sidewalk cut: 5' x 4' cement

Nadeau

Breton

Souza

Oct. 18, 1965 Renewed service from curb stop to meter inside
cellar 17 ft. 3/4" copper tubing

10-2-01 Renewed from main to curb stop. Stock: 23ft. -3/4"
Copper tubing, 1 - 3/4" Curb stop, 1 - Caldwell Stop Box, 1 -
5/8"X3/4" Fig. 413.

[illegible]

CHARGE OUTS

[illegible]