

LOCATION: 455 Belleville Ave.

OWNER: Americo Santos

MEASURES: ~~5/8"~~ 1" H lead Apr. 13, 1910
~~S from Callette~~ ~~83.0 ft.~~
~~E from W line Belleville Ave.~~ ~~0.3 ft.~~
~~N from S line House~~ ~~4.7 ft.~~

June 7, 1983 Renewed from the main to the property line.

24.7 ft. - 3/4" Copper tubing 1 - 3/4" curb stop

1 = 5/8" x 3/4" Fig. 413

(N x N line Phillips Ave. 132.3 ft.)

E x W line Belleville Ave. 18.0 ft.)

1 Caldwell stop Box, complete

1 - 1 x 3/4" lead to copper adaptor

Measures of 3/4" curb stop:

N x N line Phillips Ave. 130.6 ft.

E x W line Belleville Ave. 18.0 ft.

S x N line house 9.4 ft.

E x E line house 13.0 ft.

Belleville Ave. Inter. Sewer Proj.

Measures for 1" Tap:

N x N Line Phillips Ave. 98.8 Ft.

E x W Line Belleville Ave. 19.2 Ft.

Sept. 1, 1976 - Zoppo Const. installed a 1" tap during the installation of 48" main

1 - 1" Corp. Tap (Ford)

10/29/91 shut off vacant house - leak inside water goint into cellar at 447 Bell. Av.)
 10/16/92 checked by Duarte off at curb stop

OVER

METER HISTORY

CHARGE OUTS

[illegible]