

APPLICATION No.: 13295 5/8" L lead

TAP CLEARED ✓

LOCATION: 11 Adams St.

OWNER: Frank Cabral

MEASURES:

5/8"

L lead

Apr. 15, 1910

W from

County

137.4 ft.

S from N line

Adams

9.0 ft.

E from W line

House

11.6 ft.

Feb. 9, 1948 Renewed from curb stop to 1' 6" on street side of line.

7 ft. - 5/8" H. lead pipe.

Feb. 5, 1963 Renewed from 1/2 ft. outside curb stop to 1 ft. inside curb stop.

1 1/2 ft. - 3/4" copper tubing; 1-3/4" cop to cop stop; 2 lbs. wiping solder.

Oct. 5, 1977: Renewed from the main to 3 ft. from the main.

3 ft.-3/4" copper; 3/4" x 3/4" Fig. 413; 5/8" x 3/4" lead to cop. adapt. XS;

7/12/94: Renewed from main to prop line Stock: 30ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt. xs 1-3/4 x 5/8 Fig 413

7/24/09 - JLC Construction renewed service from curb stop to meter. Owner charged \$95 (\$70 Inspection fee & \$25 meter couplings)
17.8 ft - 3/4" copper tubing (6 ft inside property line)
Inspected by Manny Rose III

DATE

BEF.

AFT.

REMARKS

7/11/94 942800145

7/12/94: tap reamed

METER HISTORY

CHARGE OUTS

[illegible]