

APPLICATION No.: 13340

TAP CLEARED 9051-2239

LOCATION: 42 Rotch

OWNER: Robert F Lord

MEASURES: 5/8"

N from	Maple	56.6 ft.
W from E line	Rotch	8.8 ft.
N from S line	House	5.0 ft.

12/20/90: Renewed from lft. outside curb stop to a point  
6 ft. Stock: 7ft. 3/4" copper tubing 1-3/4" curb stop  
1-Caldwell stop box 2-3/4x5/8 lead to cop adapt. xs

Jan 13, 1997: Renewed from main to a point lft  
Stock: 1ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs  
1- 3/4 x 5/8 Fig 413 =====

12-13-2000 Silva Const. renewed from main to curb stop. Stock:  
25 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell  
Stop Box, 1 - 5/8" x 3/4" Fig. 413. Silva Const. to maintain cut.

DATE

BEF.

AFT.

REMARKS

1/13/97

970300290

1/13/97: tap reamed

[illegible]

## CHARGE OUTS

[illegible]