

APPLICATION No.: 13347

TAP CLEARED

LOCATION: 344 Davis St

OWNER:

31-313

MEASURES:

W X Brook St 127.4 ft

N X S line Davis St 9.0 ft

E X W line House 7.3 ft

1 Copper Service

06/05/2018 - Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 70

Distance from main to curb stop (ft) 9.5

Distance from curb stop to meter (ft) 22.7

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 32.2

Curb stop replace: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]