


APPLICATION No.: 1339TAP CLEARED LOCATION: 1587 PurchaseOWNER: Rodgers

MEASURES:

5/8"

S from Merrimac

56.1

E from W line Purchase

~~6.7~~ 1.6 ft/

N from N line huse

1.0

Oct. 5, 1983 PURCHASE ST. WIDENING

Renewed from the main to the property line.

21 ft. - 3/4" copper tubing 3/4" curb stop

1 CALdwell stop box 5/8" x 3/4" fig. 413

3/4" x 5/8" lead to copper adapt. XS

9/4/2020: Per Lucity, this service was renewed from
curb stop to meter, depsoit recieved & DPI replaced
on 7/17/2019

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]

Lucity Web 18.5 - New Bedford - x153 Carroll St - Google Maps x+

←→↻⚠ Not secure | nb-cmms-01/LUCITYWEB/Protected/Lucity.aspx?

lucity

HomeAll Work Orders xWO18 Work Orders - City x+

Work Order #
19-009429

Status
999 Complete

Status Date
8/12/2019

Digsafe #
2019-2804936

Status Time
02:00 PM

Dig Safe Issued Date
6/5/2019

Category *
DU DigUp

Problem
WDT360 Lead Service

Main Task
WDT660 Repair / Replace

Digsafe Expire Date
7/5/2019

☐ Emergency? (Check for Yes)

Asset

Address
1587

Foreman
10955 DANIEL PERRY

Assigned To
10477 RUI MARTINS

Department
DU Digup

Priority

Start Date
7/17/2019

End Date
7/17/2019

Created By
AJ

Street Name
PURCHASE ST

Comment to Crew
Replace lead curb stop to meter
Appt scheduled for Thursday, June 13,2019
8:00 AM - 8:15 AM

Appt rescheduled due to the weather. New appt
date is set for Wednesday, July 17,2019
8:00 AM - 8:15 AM

Comment from Crew
Used the mini excavator