

APPLICATION No.: 13462

TAP CLEARED

43521

LOCATION: 177 Deane St.

OWNER: E. Duval

MEASURES:

DATE

BEF.

AFT.

REMARKS

1/28/77

Reamed

7/19/91: TAP REAMED

5/8"

W from	Ashley Blvd.	293.2
S from N line	Deane	8.5
E from W line	House	12.0

Jan. 28, 1977 Renewed from 1 ft. from the main to the main.

1 ft. - 3/4" Copper tubing 5/8" x 3/4" Fig. 413
5/8" x 3/4" lead conn.

Dec. 29, 1980: Renewed from 6" outside of curbstop to the property line.

7.0 ft.-3/4" copper

1-3/4" curb stop Same stop box

2-5/8" x 3/4" lead-cop. adapt. XS

7/19/91: Capaldi Bros.renewed from main to curb stop

Stock: 25ft. 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box, compl. 1-3/4x5/8 Fig.413

8/29/91: Renewed from curb stop to ins.cellar(15ft.ins prop line) Stock: 23ft. 3/4" copper tubing re-used curb stop re-used Caldwell stop box.

METER HISTORY

[illegible]

CHARGE OUTS