

APPLICATION No.: 13471

## TAP CLEARED

LOCATION: 41 Keene

OWNER: Casper Peterson

MEASURES: 5/8"

E from

Liberty

48.3 ft.

S from N line

Keene

8.0 ft.

E from W line

house

2.0 ft.

DATE

BEF.

AFT.

REMARKS



8/14/98 983307871

8-14-98 tap reamed

Feb. 17, 1976 Renewed from 6" outside curb stop to property line.

8 ft. - 3/4" Copper tubing  
Caldwell Stop Box

3/4" curb stop

2 - 5/8" x 3/4" lead to  
copper adapt. XS

- - -

Oct. 14, 1980: Renewed 3 ft. outside of curb stop to curb stop.

3 ft. - 3/4" Copper

1-5/8" x 3/4" lead-copper adapt. XXS

- - - -

8-14-98 Renewed from main to a point 2 ft. front the main

Stock: 2 ft. - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt. XS

1 - 5/8" x 3/4" Fig. 413.

11/12/04

Silva Construction renewed from main to curb stop.

Stock: 25 ft. - 3/4" Copper tubing

Caldwell Stop Box

3/4" Corporation tap

NOTE INFO  
ON BACK!



[illegible]

APPLICATION No.:

TAP CLEARED

LOCATION:

OWNER:

31-313

MEASURES:

02/11/14 CITY CREW RENEWED SERVICE FROM 1/2'  
OUTSIDE CURB STOP TO INSIDE CELLER  
STOCK: 19ft - 3/4" copper tubing; 1-3/4' curb stop  
1- caldwell stop box; J. Medeiros  
- - - - -

DATE

BEF.

AFT.

REMARKS

[illegible]