

APPLICATION No.: 13492

TAP CLEARED

LOCATION: 163 Jenny Lind, Cor. Lexington

DATE

BEF.

AFT.

REMARKS

OWNER: George Lunderland

7/31/07

2007-310-4573

MEASURES: 3/4"

10-25-07

Tap reamed

N from	Lexington	21.0 ft.
E from W line	Jenny Lind	8.4 ft.
S from N line	House	5.2 ft.

10/25/07 - Renewed from main to curb stop (street & sidewalk very wet from leak

Stock: 18 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box; 1 - 5/8" x 3/4" lead to cop adapt. xxs; 1 - 5/8" x 3/4" Fig. 413. Tap reamed. Foreman: F. Bento

5/14/08 - West End Water Main Rehab Contract # 4 - Perrina Const. Renewed water service from main to a point 4 ft
4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]