

APPLICATION No.: 1352

TAP CLEARED

LOCATION: 24 Sherman St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: June 18, 1873

W X County St 199.0 ft

N X S Sherman St 6.0 ft

E X E House 5.5 ft

08/23/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 7.8

Distance curb stop to meter (ft) 50.4

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 58.2

Curb stop replaced: No size 3/4"

Corporation replaced: Yes size 1"

Ball valve furnished: Yes size 1"

Remarks: in-conflict 6in PVC drain, corporation not replaced

3/4-1 union installed 1.0 ft from 6in DI water main

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

