

APPLICATION No.: 13520 3/4"

TAP CLEARED

LOCATION: 86 Clark St.

OWNER: Geneshy 2nd

MEASURES: $3/4''$

W from

Reynolds

61.5 ft.

N from S line

Clark

9.0 ft.

W from E line

House

10.5 ft.

Mar. 27, 1959 Renewed from main to curb stop

10 ft. of 3/4" copper tubing 1" x 3/4" cop. to I.P. cplg., fig

413

Jan. 15, 1959 Renewed from $\frac{1}{2}$ ft. outside curb stop to 3 ft.

inside curb stop $3\frac{1}{2}'$ of $\frac{3}{4}"$ copper tubing

3/4" cop. to cop. stop, fig. 415 2 lbs. wiping solder

April 14, 1976 Renewed from the main to inside cellar.

26 ft. - 3/4" Copper tubing (9 inside)

3/4" Curb Stop Stop Box

1" x 3/4" Fig. 413

METER HISTORY

CHARGE OUTS

[illegible]