

APPLICATION No.: 13561

TAP CLEARED

LOCATION: 169 Hathaway

OWNER: O. O' Brian

MEASURES: E from Brook St 117.4 ft.
S from N line Hathaway St. 9.3 ft.
W from E line house 14.4 ft.

Jan. 7, 1958 Renewed from a point $1\frac{1}{2}$ ft. outside curb stop to a point $\frac{1}{2}$ ft. inside curb stop 2 ft. of $3/4"$ copper tubing
 $3/4"$ copper stop, fig. 415 2 lbs. wiping solder

5/8/95: REnewed from main to a point 1ft
Stock: 1 ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs
1- 3/4 x 5/8 Fig 413

2005 Earle St sewer project 3/4 copper main-prop line

06/27/2018 Lead Service Line Replacement Program
1" Copper Service, Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 70
Distance from main to curb stop (ft) N/A
Distance from curb stop to meter (ft) 15.0
14.0 ft to house 1 ft wall
Distance from curb face to curb stop (ft) 1.5
Depth of service (ft) 3.5
Total length of new pipe installed (ft) 23 ft
15 ft + 5 ft to meter + 3 ft whip
Curb stop replaced: NO, Corporation Replace
Ball valve furnished: yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
8-5-68		5/8	Hersey F	533632					

CHARGE OUTS

