

APPLICATION No.: 13566

TAP CLEARED

LOCATION: 82-4 Rotch

OWNER: C.H Williams

MEASURES: 5/8"

N from	Arnold	94.2 ft.
W from E line	Rotch	9.3 ft.
S from N line	House	9.2 ft.

May 17, 1976 Renewed from the curb stop to the prop. line.
6 ft. - 3/4" Copper tubing 3/4" Curb Stop
Stop Box

5/8" x 3/4" lead to copper adapt XS
5/8" x 3/4" lead to copper adapt XXS

1-27-99 M. Pavao Const. renewed from main to prop. line.
Stock: 30 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
adapt. XXS, 1 - 5/8" x 3/4" Fig. 413. M. Pavao Const.
to maintain cut.

DATE

BEF.

AFT.

REMARKS

1-27-99 Tap reamed

[illegible]

CHARGE OUTS

[illegible]