

APPLICATION No.: 13578

TAP CLEARED

LOCATION: 320 Davis St.OWNER: Gordon S. Sykes

MEASURES:

5/8"

E from	Brook	69.0
N from S line	Davis	8.2
E from W line	House	12.0

May 13, 1965 Renewed service from main to curb stop
10 ft. 3/4" copper tubing 5/8" reused corporation coupling

April 8, 1965 Renewed service from 6" outside curb stop to
5 ft. inside curb stop 5 1/2 ft. 3/4" copper tubing
3/4" cop. to cop. stop, fig. 415

4-27-99 Renewed from curb stop to ins. cellar.
(9 ft. ins. prop. line) Stock: 20 ft. - 3/4" Copper
tubing, 1 - 3/4" Curb Stop.

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

5/13/65

reamed

4/27/99

199991803004

[illegible]

CHARGE OUTS