

APPLICATION No.: 13582 3/4" L lead

TAP CLEARED

LOCATION: 292 Austin St.

OWNER: Muriel V. Mc Bay

MEASURES: 3/4"

L lead

Aug. 1, 1910

E from

Shawmut Ave.

193.6 ft.

N from S line

Austin

6.2 ft.

W from E line

Bldg,

3.2 ft.

2/22/78: Renewed 6" outside curbstop to property line.

7 ft. - 3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to
cop. adapt. XXS; Caldwell stop box;APR 30 1982 --Tilcon renewed service from the main to the
curb stop. 8.0 ft. - 3/4" copper; 3/4" x 1" Fig. 413;

August 18, 1996 Owners contractor WM. Smith renewed from the property line to meter.
65 ft. - 3/4" copper tubing 2 - 3/4" x 3/4" cop to cop coplg., comp.
Contractor dug trench insidej property only.

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

[illegible]