

APPLICATION No.: 13589

TAP CLEARED

18-1-86
86490077

LOCATION: 13 Hall St.

OWNER: Frank Marshall

DATE

BEF.

AFT.

REMARKS

12/11/07

Tap Reamed

MEASURES: 5/8" H lead Aug. 10, 1910

N from Rivet St. 128.5 ft.

E from W line Hall St. 8.0 ft.

S from N line house 10.0 ft.

12/1/86: Renewed from 1/2" outside curb stop to a point 4.0 ft.

Stock: 4.5ft. 3/4" copper tubing 1-3/4" curb stop

1 Caldwell stop box 2-3/4x5/8 lead to cop adapt. xxs.

=====

June 6, 1995:

S & B Const. renewed service from main to curb stop

Newly installed 8" main Stock supplied & installed by contractor:

7.4ft 3/4" copper tubing 1-3/4" corporation tap

S & B Cont. to maintain cut

12/11/07 - Percy found water leak, thought it was a tap

Dennis Monty reamed tap - found leak inside property

Referred owner to Contractor's list. No stock material used

New Measures for 3/4" Copper service - 3/6/08

N from line Rivet St 128.5

E from W line Hall St 7.0

S from N line House 10.0

N from S line House 16.0

E from E line House 14.0

Main to property line 18.0

Pipe inside property 8.0

over-

[illegible]