

APPLICATION No.: 13592

TAP CLEARED

LOCATION: 543 Union N. E. Cor. James

OWNER: William Letarz

MEASURES: $5/8''$

E from	James	11.7 ft.
S from N line	Union	9.0 ft.
E from W line	house	10.2 ft.

August 30, 1974 Renewed from 6" outside curb stop to
inside cellar.

15½ ft. - 3/4" Copper tubing (7½ ft. inside)

3/4" Curb Stop
Caldwell Stop Box

5/8" lead to copper adaptor
MS

6-12-98 Biszko Cont renewed service from the newly installed 10" ductile main to a point² from the main. Stock supplied by Contractor: 2 ft - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt. XS 1 - 3/4" Corporation tap. Contractor to maintain cut.

2-24-99 M. Pavao Const. renewed from main to property line. Stock by Contractor: 33 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 3/4"x3/4" cop to cop cplg., comp., 1 - 5/8"x3/4" Fig. 413. M. Pavao Const. to maintain cut.

[illegible]

CHARGE OUTS

[illegible]

543

APPLICATION No.: 13592

LOCATION: ~~511~~ Union N.E. Cor. James

OWNER: _____

MEASURES:

5/8"

E from

James

11.7 ft.

S from N line

Union

9.0 ft.

E from W line

house

10.2 ft.


TAP CLEARED

DATE

BEF.

AFT.

REMARKS



[illegible]

CHARGE OUTS

[illegible]