	: 248-250 Union St.			TAP CLEARED			
LOCATION:	248-250 Union St.		DATE	BEF.	AFT.	REMARKS	
OWNER:							
MEASURES:							
	Measures: 1" W from Sixth 81.0 ft N from S line Union 9.2 ft W from E line House 11.5 ft		7000				
			The fact of				
	1" Copper Service 10/19/2021 Union St Phase 2 Contractor: C. Naughton Corp Type CU Diameter 1" Distance from main to curb stop 10.3 ft Distance from curb stop to meter 11.5 ft Distance from curb face to curb stop 0.8 ft Depth of service 5.1 ft Total length of new pipe installed 14.9 ft Curb stop replaced - Yes Size - 1"						
					120		
					199		
					MARTIN		
	Corporation replaced - Yes Size – 1"						
	Ball Valve Replaced – No Size – 3/4"			0	8		
	Remarks 1" union installed where shown						
	4" DI Fire Service installed where shown						

