

APPLICATION No.: 13612

TAP CLEARED

18784-12

LOCATION: 61 Lexington

OWNER: John Ariagno

MEASURES: W from
S from N line
E from W line

Jenny Lind
Lexington
house

141.0 ft.
8.4 ft.
1.0 ft.

May 19, 1961 Renewed from a point 4 ft. outside curb
stop to property line.

13 ft. - 3/4" Copper tubing 3/4" cop to cop stop
3/4" cop to cop cplg. 2# wipeng solder

12/24/87: Renewed from main to curb stop. Stock: 25 ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 1 - 3/4x3/4 Fig.413

12-24-87 DRAIN & SEWER 3 FT DEEP.
COOPER UNDER SEWER.

5/15/08 - West End Rehab - Contract #4 - Perrina Const. renewed
service from the main to a point 4.5 ft
4.5 ft - 1" copper tubing; 1 - 5/8" x 3/4" lead to cop adapt. CTS;
1 - 1" Corporation tap. Taps new 8" DI main. Tap reamed
Foreman: Manny Rose -----

DATE	BEF.	AFT.	✓ REMARKS
------	------	------	-----------

12/24/87: TAP REAMED

5/15/08 Tap reamed

[illegible]