

APPLICATION No.: 13624 3/4"

TAP CLEARED

LOCATION: 432 Court St.

OWNER: T.J. Gleason

MEASURES: $3/4''$

E from	Reed	55.5 ft.
N from S line	Court	7.0 ft.
E from W line	House	11.5 ft.

Oct 16, 1996: Joseph Botti, Cont. backfilling street trench
hit curb stop box disturbing service--old lead
Renewed from $\frac{1}{2}$ ' outside curb stop to a point 1.5 ft inside stop
Stock: 2ft $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ " curb stop
1- Caldwell stop box 2- $\frac{3}{4}$ x $\frac{3}{4}$ lead-cop adapt.xs

11/21/96 M. Pavao Const. renewed from main to property line.

✓ All Stock supplied & installed by Contractor. 13 ft - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - 3/4" x 3/4" lead to cop. adapt. X 1 - 3/4" x 3/4" Fig. 413.

METER HISTORY

[illegible]

CHARGE OUTS