

APPLICATION No.: 13685

TAP CLEARED

LOCATION: 323 Tinkham St

OWNER: _____

31-313

MEASURES: E X Church St 210.0 ft
S X N Line Tinkham St 9.5 ft
E X W Line House 14.7 ft
W X E Line House 13.0 ft
S X S Line House 19.0 ft
Main to property line 32.0 ft
Pipe to inside property 12.0 ft

1" Copper Service 5/14/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 72

Distance from main to curb stop (Ft) 22

Distance from curb stop to meter (ft) 24

Distance from curb face to curb stop (ft) 1.2

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 24

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 3/4"-1" union installed 1' from curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]