


APPLICATION No.: 13712TAP CLEARED LOCATION: 304 TinkhamOWNER: S. JasinskiMEASURES: 5/8"

W from	Brook	141.8 ft.
N from S line	Tinkham	8.6 ft.
E from W line	house	11.3 ft.

Jan 29, 1996: REnewed from 1ft outside curb stop to prop line  
Stock: 6ft 3/4" copper tubing 1-3/4" curb stop  
1 - Caldwell stop box 2- 3/4 x 5/8 lead-cop adapt. xxs  
=====

2005 Earle St sewer project 3/4 copper main-prop line

1" Copper Service 05/22/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 72

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (Ft) 15

Distance from curb face to curb stop (ft) 2

Depth of service (Ft) 4

Total length of new pipe installed (ft) 18

Curb stop replaced: No Corporation replaced: No

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

1/29/96 9605-00212

## METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
9/21/70		5/8	Calmet	1764544					

## CHARGE OUTS

