

APPLICATION No.: 13732

TAP CLEARED

LOCATION: 601 Pleasant Cor. Market

OWNER: Free Public Library

MEASURES: 3/4"

Stop- box in library lawn

N from S line Library curb (Market) 1.9 ft.

W from E line " (Pleasant) 26.9 ft.

E from E line " Bldg. 10.0 ft.

Tape Branch for hyd. N.W. Cor. Pleasant &amp; Market.

4/22/80 Renewed service from the Pleasant St. main to  
a point 5 ft. inside property line.

( to hose connection for sprinkler)

3/4" Corporation 35 ft. - 3/4" Copper tubing

1 - 3/4" Curb Stop 1 - 3/4" Curb stop w/stop &amp; waste

2 - Caldwell Stop Box, complete

Old service removed and all material removed.

Measures of 3/4" Curb Stop:

S x N line Market St. 2.6 ft.

E x W line Pleasant St. 10.0 ft.

Measures of Stop &amp; Waste:

W x W line Pleasant St. 5.5.ft.

N x N line Market St. 2.4 ft.

see sketch on s.l. card

- - - - -

DATE

BEF.

AFT.

REMARKS

WHEN SHUTTING OFF OR TURNING ON USE STOP & WASTE INSIDE  
GRASS OR BOX INSTEAD OF CURB STOP.



[illegible]

## CHARGE OUTS

[illegible]

601 Pleasant

APPLICATION No.: 13732

## TAP CLEARED

LOCATION: N.W. Cor. Pleasant &amp; Market

OWNER:

MEASURES: 3/4"

Stop-box in library lawn

N from S line Library curb 1.9 ft.

W from E line " " 26.9 ft.

E from E line " bldg. 10.0 ft.

Taps. branch from hyd. N.W. Cor. Pleasant &amp; Market St.

April 6, 1966 Repaired leak inside property

3/4" tailpiece 3/4" cop to cop stop

Stop Box 3 ft. - 3/4" Copper tubing

3/4" cop. elbow 90° 2 - 3/4" female adaptors

8/20/79: Renewed from 6" outside curbstop to 1 ft. ins.

1 1/2 ft. - 3/4" copper; 2 - 3/4" x 3/4" lead-cop. adapt. XXS;

3/4" curb stop; Caldwell stop box;



[illegible]

## CHARGE OUTS

[illegible]