

APPLICATION No.: 13739

TAP CLEARED 8422 ✓ 891

LOCATION: 663-665 Kempton

OWNER: Bradford Smith

DATE

BEF.

AFT.

REMARKS

8/22/91: TAP REAMED

MEASURES:

5/8"

E from

Lindsey-

16.2 ft.

S from N line

Kempton

6.4 ft.

W from E line

House

10.6 ft.

June 13, 1957 Renewed from curb stop to inside cellar.  
12 ft. - 3/4" Copper tubing 1# wiping solder  
3/4" cop to cop cplg. R-1525

May 30, 1984 - Renewed from 1.0 Ft. outside curb stop  
to curb stop.

1.0 Ft. - 3/4" copper tubing

1 - 3/4" curb stop 1 stop box

1 - 5/8" x 3/4" lead to copper adaptor XS

4/25/91: Repaired from 6ft. outside curb stop to 8ft  
outside curb stop. Curb stop now in gas trench  
under gas main. Stock: 2ft. 3/4" copper tubing

1- 3/4" curb stop 2-3/4x5/8 lead to cop adapt. xs

8/22/91: Ch 90 Proj: Capaldi Bros renewed from main to curb stop

Stock: 23ft 3/4" copper tubing 1-3/4x3/4 Fig.413

Insp R Smalley

=====

[illegible]

## CHARGE OUTS

[illegible]