

13755

151 Frederick St

APPLICATION No.:

TAP CLEARED

LOCATION:

DATE _____

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

E from Brock Ave 255.2'

S from N Line Frederick 8.2'

E from W line house 14.6'

1" COPPER SERVICE

8-20-2019: Lead service line replacement program

Phase 1, Contractor P. Gioioso & Sons

TYPE: CU, Diameter 1inch, Water PPressure 100

Distance from main to curb stop 25'

Distance curb stop to meter 16.1'

Distance from curb face to curb stop 2.6'

Depth of service 3.4'

Total length of new pipe installed 16.1'

Curb stop replaced:NO Size 3/4"

Corporation replaced:NO Size 3/4"

Ball Valve furnished: YES Size 1"

Remarks: 1-3/4" union installed where shown

8/4/97:	tap	reamed
---------	-----	--------

[illegible]