

13756

LOCATION: 155 Frederick St

OWNER:

31-313

MEASURES:

E from Brock Ave 204.6'

S from N Line Frederick St 9.1'

E from W line House 13.8'

1 "COPPER SERVICE

8-20-2019: Lead service line replacement program
phase 1, Contractor P. Gioioso & Sons TYPE CU,
Diameter 1inch , Water P0ressure 100

Distance from main to curb stop 25'

Distance curb stop to meter 17.5'

Distance from curb face to curb stop 1.7'

Depth of service 3.7'

Total length of new pipe installed 17.5'

Curb stop replaced:NO Size 3/4"

Corporation replaced:NO Size 3/4"

Ball Valve furnished: YES Size 1"

Remarks: 1- 3/4" union installed where shown

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

8/4/97:reamed

[illegible]