

APPLICATION No.: 13757

LOCATION: 159 Frederick St

OWNER:

31-313

MEASURES:

E from Brock Ave 155.9'

S from N Line Frederick St 9.2'

E from W Line House 15.2'

1" COPPER

8-21-2019:

Lead service line replacement program phase 1

Contractor P. Gioioso & Sons, TYPE CU,

Diamter 1inch, Water PPressure 100

Distance from main to curb stop 24'

Distance curb stop to meter 18.2'

Distance from curb face to curb stop 1.0'

Depth of service 3.9'

Total length of new pipe installed 18.2'

Curb stop replaced: NO Size 3/4"

Corporation replaced: NO Size 3/4"

Ball Valve furnished: YES Size 1"

Remarks: 1- 3/4" union installed where shown

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

