	APPLICATION No.: 13786		TAP CLEARED			
LOCATION: 575-57	7 So. Second St.		DATE	BEF.	AFT.	REMARKS
			9-17-04		9:30	2004.380.3703
MEASURES:			10/6/04		Тар	Reamed
5/8"	H lead	Oct.22,1910	12.04			-
S from	Division St.	186.8 ft.				
E from W line	Second St.	7.1 ft.				
N from S line	house	4.4 ft.				
10/6/04 Renewed from main to property line. Stock: 15 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop adapt. XXS; 5/8" x 3/4" Fig. 413 Tap reamed						
5/6/2019: Lead SERVICE LINE REPLACEMENT PROGRAM PHASE 1 "COPPER TYPE CU, Diameter linch, Water Pressure 100 Contractor P. Gioioso & Son, Distance from main to curb stop N/A Distance curb stop to meter 26.5' Distance from curb face to curb stop 1.5' Depth of service 4' Total length of new pipe installed 26.5' curb stop replaced:NO Size N/A Corporation replaced:NO Size N/A Ball Valve furnished: YES Size 1"						
BRADBURY-WARING, INC.						