

APPLICATION No.: 13804

## TAP CLEARED

LOCATION: 112 Thompson St

DATE

BEF.

AFT.

REMARKS

OWNER:

12/11/92 Ream

31-313

MEASURES: S X Thompson St 45.6 ft  
E X W Line Orchard St 8.9 ft  
N X S Line House 2.0 ft  
1" Copper Service  
10/23/2018 Lead Service Line Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 90  
Distance from main to curb stop (ft) 8  
Distance from curb stop to meter (ft) 14.3  
Distance from curb face to curb stop (ft) 1.7  
Depth of service (ft) 4  
Total length of new pipe installed (ft) 14.3  
Curb stop replaced: No size 3/4"  
Corporation replaced: No size 3/4"  
Ball valve replaced: Yes size 1"  
Remarks: 3/4-1" union installed 1.0 lf outside  
curb stop

[illegible]