

APPLICATION No.: 1381

TAP CLEARED

LOCATION: 75 North St.

DATE BEF. AFT. REMARKS

OWNER:

(INACTIVE SER)

MEASURES: 5/8"

W from	Hill	167.5 ft.
S from N line	North	6.0 ft.
E from E line	House	14.2 ft.

 July 31, 1975 Renewed from the new 30" main in North St. to
 the curb stop. 3/4" copper already in the sidewalk.
 23 ft. 3/4" copper tubing 1 3/4" Hays corp. stop, C.F.
 1 3/4" McDonald curb stop, C.F. Buffalo stop box

Measures of 3/4" curb stop:

W x W line Hill St.	167.5 ft.
E x E line House	1.4 ft.
S x N line North St.	5.3 ft.
S x S line House	5.3 ft.

Killed service c main

R.M 10/28/2019

[illegible][illegible]