

APPLICATION No.: 13837

TAP CLEARED

LOCATION: 27 Nash Rd. N.S. W. of Belle Ave.

OWNER: Joseph C. De Mello

MEASURES:

5/8"

W from

Belleville Ave.

76.7 ft.

S from N line

Nash Rd.

9.0 ft.

W from E line

House

2.6 ft.

Oct. 13, 1977: Renewed 6" outside curbstop to property line. 8½ ft.
 3/4" copper; 2-5/8" x 3/4" lead to copper adapt. XXS; 3/4" curbstop;
 Caldwell stop box;

Jan 30, 1997: Renewed from main to a point 1ft

Stock: 1ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs

1- 3/4x5/8 Fig 413 =====

12/7/98 Shut off & on leak in cellar. When turned on - lead still leaking before meter.

Owner came in to Shop & requested it turned on for tenants & promised to repair leak before meter

27 Nash Rd

Date: 8/16/2019

Contractor: City of New Bedford

Renewed Main to Meter

Type of Pipe: Copper

Size: ¾"

BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each

MTxFS ¾" Male Thread x Female 90-.75 Sweat 90 Units 2 UOM Each

Cop-.75 Box of ¾" Copper Tubbing Units 37 UOM Feet

CSVALVE ¾" Curb Stop Valve -.75 Units 1 UOM Each

CSVALVE ¾" Curb Stop Valve -.75 Units 1 UOM Each

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

METER HISTORY

[illegible]

CHARGE OUTS