

110

APPLICATION No.: 13847

TAP CLEARED

LOCATION: 9 Irvington Ct.

OWNER: Mrs Saml. Haud

MEASURES: 5/8"

N from	Princeton	82.2 ft.
E from W line	Irvington	8.0 ft.
N from S line	house	9.5 ft.

DATE	BEF.	AFT.	REMARKS
		1-21-93	79300 715-04
2/9/93:	tap reamed	12/13	952802/79
			9550 01926
7-26-04		10:00	2004-300-5980

Oct. 27, 1976 Renewed from 4½ ft. west of curb stop to a point 4 ft. east of curb stop. Cut-in a 3/4" curb stop at a point 4 ft. E x curb stop (buried - on position) 8½ ft. - 3/4" Copper tubing
 2 - 3/4" Curb Stops Caldwell Stop Box
 2 - 5/8" x 3/4" lead to cop. adaptorXXS

2/9/93: Renewed from main to a point ft Stock: 5ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xs 1-3/4x5/8 Fig 413
 =====

Small main leak from Princeton St.
 main.

August 1994 Nelson Cardosa renewed from the curb stop to the cellar.
 This service had been shut off since 12/7/92.
 Turned on & Set 10/24/94

NOTE: City will renew from main on Princeton St. to curb stop at a later date - per Water Board

July 11, 1995 Installed 3/4" cop to cop cplg. 3 ft. E x curb, Installed 6 ft. - 3/4" copper curved going south, installed 5/8" x 3/4" lead to copper adapt XXS at a point 3 ft. S x curb stop.

If this service is renewed from Princeton St., it should be done to the curb stop in sidewalk.
 6 ft. - 3/4" copper tubing 1 3/4" x 3/4" cop to cop cplg. comp.
 5/8" x 3/4" lead to cop adapt XXS

[illegible]

1911
ACCEPTED ST.