

APPLICATION No.: 13867

TAP CLEARED

LOCATION: 41 Edison St

DATE _____

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:	S X Belleville Rd	195.5 ft
	E X W line Edison St	9.3 ft
	S X N line House	6.2 ft
	1" Copper Service	
	05/02/2018 Lead Service Line Replacement Program	
	Phase 1, Contractor P Gioioso & Son	
	Type CU, Diameter 1in, Water pressure 70	
	Distance from main to curb stop (ft)	7.5
	Distance from curb stop to meter (ft)	22.8
	Distance from curb face to curb stop (ft)	2.0
	Depth of service (ft)	4.0
	Total length of new pipe installed (ft)	30.3
	Curb stop replaced: yes size 1"	
	Corporation replaced: yes size 1"	
	Ball Valve Furnished: yes size 1"	

[illegible]