

APPLICATION No.: 13890

5/8"

TAP CLEARED



LOCATION: 29 Valentine

OWNER: Rob Wilson

## MEASURES:

W from	Brook Ave.	365.2 ft.
S from N	Valentine	8.7 ft.
E from W	house	9.3 ft.

1/7/98: Renewed form 1/2' outside curb stop to ins. cellar. (7 ft. ins. prop. line) Stock: 15.4 ft. 3/4" copper tubing, 1- 3/4x3/4" curb stop, 1- 5/8x3/4 lead to cop. adapt. xxs

1" Copper Service 6/17/49-----

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25

Distance curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 25

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

DATE

BEF.

AFT.

REMARKS

1/7/98

98202272

Clear Elect.

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
10/27/58		5/8	Hersey	533839					

## CHARGE OUTS

