

APPLICATION No.: 13923

TAP CLEARED

F 33814

LOCATION: 160 Rockland St.

OWNER: Manuel C. Mello

MEASURES: 5/8" H lead Feb. 3, 1911

W from B riggs St. 69.5 ft.

N from S line Rockland St. 6.9 ft.

W from E line house 12.5 ft.

June 15, 1981: Renewed from main to the property line.

12 ft. - 3/4" copper

1-5/8" x 3/4" Fig. 413 Tap reamed

1-3/4" curb stop

1-Caldwell stop box

1 - 5/8" x 3/4" lead to cop adapt. XS

1" Copper Service

10/22/2018 Lead Service Replacment Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 18

Curb stop replaced: No Corporation replaced: No

Ball valve replaced: Yes size 1"

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3-7-66		5/8	Rock Mag	19378322					